

SR60 Improvement Project from North of I-75 to SR306 (Eureka Rd) Quarterly Update

December 2022

Contractor: Summers-Taylor, Inc.
Completion Date: August 31, 2025

Progress Update

- Piers one, two, and three on the new bridge over Candies Creek have been completed. The contractor is currently working on pier four.
- Natural gas relocations are 93% complete.
- The first phase of water and sewer relocations are complete.
- Electrical relocations are underway from the beginning of the project to Paul Huff Parkway.
- The first phase of grading is 95% complete.
- The first phase of storm drain installation is complete.



Widening near Cleveland Middle School

Anticipated Schedule

- Utility relocations will continue (Natural Gas, Sanitary Sewer, Water, Electrical, Communications, etc.).
- Installation of new asphalt base, binder and curb-&-gutter will continue.
- The contractor will begin work on piers five and six for the new bridge over Candies Creek.
- Once all six bridge piers are complete, the contractor will begin work setting beams.
- During the winter months, the majority of work will be bridge construction and continued utility relocations.

Rae Anne Bradley

TDOT, Region 2
Community Relations Officer
(423) 510-1164 (Office)
Rae-Anne.Bradley@tn.gov

David Wagner

TDOT, Region 2 Operations
Manager, District 29
(423) 478-0338 (Office)
David.Wagner@tn.gov

