



State Route 112 Widening from Briley Parkway to Ashland City Highway - Davidson County Quarterly Update

October 2021

Contractor: Civil Constructors
Project Supervisor: Greg Woerdeman

Progress Update

- Phase 1 of Bridge construction over Whites Creek completed.
- Cedar Circle grading work completed.
- All power poles have been relocated on Clarksville Pike.
- AT&T fiber relocation/placement has started.
- Storm drain installation ongoing.
- Grading behind wall 1 completed.
- Overhead utility relocations at the Bridge have been completed.
- Sewer relocation ongoing.
- Fire hydrant removals completed.



Bridge over Whites Creek

Anticipated Schedule

- Traffic will be shifted to phase 1 side of the bridge.
- Phase 2 of bridge construction will begin with demolition of the old bridge.
- Cedar Circle and Courtney Ave to be prepped for paving and be re-opened.
- AT&T fiber location will continue.
- Comcast to move services to new lines.
- Pole removals will continue as new overhead lines are energized.



Subcontractor installing storm drain structures within Courtney Avenue.

Contacts:

Greg Woerdeman

TDOT Project Supervisor
(615) 350-4461 Office

Greg.Woerdeman@tn.gov

For more information, please visit the project website at

<https://www.tn.gov/tdot/projects/region-3/state-route-112-clarksville-highway-.html>

