

State Route 112 Widening from Briley Pkwy to Ashland City Hwy

Quarterly Update - December 2022

Contractor: Civil Constructors Project

Schedule Update: Schedule Update: Due to utility delays, construction is now expected to be complete in the Spring of 2024. The following delays were not included in the initial contract and additional time has been given to the contractor to accommodate the necessary changes: new gas lines conflicted with existing lines, new communication lines conflicted with proposed storm drainage and sidewalk systems, and communication companies are still awaiting permits to connect to newly constructed poles.

Progress Update:

- Phase 2 of Whites Creek Bridge construction completed.
- Phase 2 paving South of Whites Creek Bridge near completion.
- Phase 2 grading began North of the Whites Creek Bridge
- Sidewalk installation continues.
- Overhead communication work continues throughout project.
- Water line relocations continue.
- Street lighting work continues.
- Traffic signal work continues.



Anticipated Schedule:

- Bridge lighting installation.
- Bridge sidewalk installation.
- Completion of Phase 2 paving.
- Traffic shift South of Whites Creek Bridge for Phase 2 grading.
- Utility relocations at Ashland City Highway Intersection to continue.
- Construction of retaining walls near Ashland City Hwy.
- Grading and installation of drainage structures



Contact: Greg Woerdeman TDOT Project Supervisor
(615) 350-4461 Office
Greg.Woerdeman@tn.gov

For more information, visit the project website at
<https://www.tn.gov/tdot/projects/region-3/state-route-112--clarksville-highway-.html>