

# State Route 112 Widening from Briley Pkwy to Ashland City Hwy

## Quarterly Update - July 2022

Contractor: Civil Constructors  
Project Supervisor: Greg Woerdeman

### **Progress Update:**

- Phase 2 of bridge construction ongoing. Beams are being set.
- Phase 1 paving North of Whites Creek Bridge completed.
- Storm drain installation continues.
- Sidewalk installation began.
- Majority of overhead power and communication completed North of Whites Creek.
- Gas line relocations performed.
- Water line relocations continue.
- Street lighting installation began.



### **Anticipated Schedule:**

- Bridge beams will continue to be set followed by construction of the bridge deck.
- Traffic shift to new alignment where paving completed.
- Phase 2 grading and installation of drainage structures.
- Complete any remaining AT&T and Comcast relocations North of the Bridge.
- Zayo, NES Fiber, AT&T, and Comcast, relocations remain South of the Bridge.



**Contacts:** Greg Woerdeman TDOT Project Supervisor  
(615) 350-4461 Office  
Greg.Woerdeman@tn.gov

For more information, visit the project website at  
<https://www.tn.gov/tdot/projects/region-3/state-route-112--clarksville-highway-.html>