

State Route 112 Widening from Briley Pkwy to Ashland City Hwy

Quarterly Update - July 2023

Contractor: Civil Constructors
Project Supervisor: Greg Woerdeman

Schedule Update:

Due to utility delays, the construction completion date has been pushed from Spring of 2023 to Spring of 2024.

Progress Update:

- Traffic shifted South of White Creek Bridge for grading operations to continue
- Utility relocations at Ashland City Highway completed.
- Retaining Walls at Ashland City Highway and Clarksville Pike ongoing.
- Water line crossing at Whites Creek completed.
- Drainage structure installation and grading operations continue as utility conflicts are resolved.
- West Hamilton now closed with detour in place.

Anticipated Schedule:

- Light fixtures & traffic signals are still to be installed.
- Utility relocations to resolve conflicts North of the Whites Creek Bridge to continue.
- Curb and gutter installation will continue as utility conflicts are resolved.
- Paving for Phase 3 traffic shift on Clarksville Pike.
- Paving for traffic shift on Ashland City Highway.
- Completion of all retaining walls.
- Remaining storm drainage structures are to be installed.
- Sidewalk installation to continue.

Contact: Greg Woerdeman TDOT Project Supervisor
(615) 350-4461 Office
Greg.Woerdeman@tn.gov



For more information, visit the project website at
<https://www.tn.gov/tdot/projects/region-3/state-route-112--clarksville-highway-.html>