



Work Order Bid (ID)

WORK ORDER INFORMATION

Work Order Name: WO/17017UC-1302/1

Work Order Type: Weatherization

Audit Name: 17017UC-1302

CLIENT INFORMATION

Client ID: 17017UC-1302

AGENCY INFORMATION

Agency: Upper Cumberland H R A

Address: 3313 Williams Enterprise Drive
Cookeville, TN 38506

Agency Contact: Pridgeon, Wayne

Agency Phone: (931) 528-1127

Fax:

Email Address:

Work Phone:

Cell Phone: (931) 273-9616

Email Address:

Company Name & License Number: _____

Contractor's Signature: _____

COMMENT

1948 SITE BUILT HOME

Measures

Measure 1 Patio door

Components

Inspected

Comment SLIDING GLASS DOORS ARE VERY LEAKY, AND LEAKING BADLY
BETWEEN PANES, VERY OLD AND LEAKY AND LOOSE.
NEEDS REPLACEMENT WITH PATIO DOOR

☐

#	Material / Labor	Description / Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
	Doors	install new patio door	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:		<input type="text"/>

Field Notes:

Measure 2 Infiltration Redctn

Components

Inspected

Comment CAULK INTERIOR AND GLAZE 11 WINDOWS
1 CAN OF FOAM INSULATION FOR CHIMNEY UPSTAIRS ON INSIDE
INSTALL DOOR SWEEP X 2
WEATHERSTRIP 2 DOORS USING SILICONE BULB WEATHERSTRIP.

☐

#	Material / Labor	Description / Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
10	Miscellaneous Supplies	Infiltration Reduction	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:		<input type="text"/>

Field Notes:

Measure 3 Storm Windows**Components** A9,A10,A1,B13,B8,B6,B5**Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
3	Other	Storm Window	Each Window	13	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
		<99 U.I. - ea Over 100 UI							
Other Detail									
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:		<input type="text"/>
						<input type="text"/>			<input type="text"/>

Field Notes:**Measure 4 Kneewall Insulation****Components** ATC2**Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Kneewall Insulation - Fiberglass Batts - R-13	SqFt	344	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:		
						<input type="text"/>			

Field Notes:

Measure 5 DWH Pipe Insulation				Components				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	DHW Pipe Insulation wrap water pipes	Each	1					
2	Labor	DHW Pipe Insulation	Each	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 6 Floor Ins. R-19				Components F1				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Floor Insulation - Fiberglass Batts - R-19	SqFt	1276					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 7 Attic Ins. R-30**Components A1****Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Attic Insulation - Blown Cellulose - R-30	SqFt	516	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Measure 8 PressureRelief Piping Needed****Components****Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety Items	Extend T/P Valve to Floor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Hour	0	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Work Order Grand Total:****Grand Total:**