



Work Order Bid (ID)

WORK ORDER INFORMATION

Work Order Name: WO/20002BR-0141/1

Work Order Type: Weatherization

Audit Name: NA

CLIENT INFORMATION

Client ID: 20002BR-0141

AGENCY INFORMATION

Agency: Bradley-Cleveland CSA

Address: P. O. Box 3297
Cleveland, TN 37320

Agency Contact: Gaskins, Glenn

Agency Phone:

Fax:

Email Address:

Work Phone: (865) 690-8302

Cell Phone: (865) 679-8303

Email Address: amerispechome20@bellsouth.net

Company Name & License Number: _____

Contractor's Signature: _____

COMMENT

Site Built

Home was built in 1950's per client. Lead Safe Weatherization protocol apply.

Measures

Measure 1 Install Downtube at Water Heater PRV

Components

Inspected

Comment Utilize proper heat resistant 3/4" piping. Install per standards and specifications of Southeast Weatherization Field Guide.

☐

#	Material / Labor	Description / Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
10	Unspecified	Misc Material	Each	1					

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:

Sub Total:

Field Notes:

Measure 2 Replace Storm Units at Windows #11 & #12

Components

Inspected

Comment Approximate window size is 50x24. Horizontal slider units. Contractor to verify all measurements for proper window production.

☐

#	Material / Labor	Description / Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
10	Unspecified	Misc Material	Each	1					

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:

Sub Total:

Field Notes:

Measure 3 Wall Probe Inspection**Components****Inspected**

Comment Client does not believe insulation exists in wall but this auditor was unable to verify. Make probe hole in inconspicuous area to determine insulation condition of wall cavity prior to beginning insulating process.

☐

Client was somewhat tentative concerning holes being drilled in siding.
Please explain to her further the insulating process and let her view the probe hole and the repair procedure.

#	Material / Labor	Description / Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
10	Unspecified	Misc Material	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:		<input type="text"/>

Field Notes:**Measure 4 Weatherstrip Door (2ea) D1 Front & D2 Rear Include Thresholds****Components****Inspected**

Comment Use Vinyl or rubber style,,,, then caulk. Include thresholds and adjust units for tight fit. Remove any old weatherstripping.

☐

#	Material / Labor	Description / Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
	Doors		Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
				<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
				<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:		<input type="text"/>

Field Notes:

Measure 5 DWH Pipe Insulation				Components				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	DHW Pipe Insulation cost for 10' of wrap	Each	1					
2	Labor	DHW Pipe Insulation	Each	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 6 DWH Tank Insulation				Components				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Hot Water Equipment	DHW Tank Insulation	Each	1					
2	Labor	DHW Tank Insulation	Each	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 7 Attic Ins. R-38**Components** Attic**Inspected**

Comment Attic was not accessible. Plastic over opening; filled with insulation. Carefully cut and remove insulation for access. Review attic insulation. For estimation purpose, the attic was considered with 3.5" fiberglass. Fill to R38. If adequate insulation exists deduct measure. Fabricate, insulate and install proper attic access door. Follow all specifications of Southeast Weatherization Field Guide.

☐

Inform client before arrival that closet should be emptied for adequate access, property protection and proper work area.

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Attic Insulation - Blown Fiberglass - R-38	SqFt	800	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Measure 8 Wall Insulation**Components** E,N,S,W**Inspected**

Comment Client does not believe insulation exists in wall but this auditor was unable to verify. Make probe hole in inconspicuous area to determine insulation condition of wall cavity prior to beginning insulating process.

☐

Client was somewhat tentative concerning holes being drilled in siding. Please explain to her further the insulating process and let her view the probe hole and the repair procedure. Preferably signing off on this.

#	Material / Labor	Description / Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Wall Insulation - Blown Cellulose - 2x4 Filled	SqFt	723.4	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:		
						<input type="text"/>			

Field Notes:**Measure 9 Practice Lead Safe Weatherization (Walls)****Components****Inspected**

Comment EPA Lead Based Paint Renovation, Repair and Painting protocol apply to this home. Contractor to apply requirement rules to determine need for Certified Renovator/Firm.

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety Items	Equipment	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Hour	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:		
						<input type="text"/>			

Field Notes:

Work Order Grand Total:

Grand Total: