



Work Order Bid (ID)

WORK ORDER INFORMATION

Work Order Name: WO/20002BR-0146/1

Work Order Type: Weatherization

Audit Name: NA

CLIENT INFORMATION

Client ID: 20002BR-0146

AGENCY INFORMATION

Agency: Bradley-Cleveland CSA

Address: P. O. Box 3297
Cleveland, TN 37320

Agency Contact: Gaskins, Glenn

Agency Phone:

Fax:

Email Address:

Work Phone: (865) 690-8302

Cell Phone: (865) 679-8303

Email Address: amerispechome20@bellsouth.net

Company Name & License Number: _____

Contractor's Signature: _____

COMMENT

Site Built Home.
Client states that home was built about 1973.
Lead Safe Weatherization protocol apply.

Measures

Measure 1 Heat Pump Tune Up & Evaluation

Components

Inspected

Comment Qualified HVAC tech to review heat pump unit and evaluate. Unit is not functioning. Contractor to convey copy of tech,s evaluation, recommendation a and work performed to agency.

#	Material / Labor	Description / Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
10	Unspecified	Misc Material	Each	1					

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:

Sub Total:

Field Notes:

Measure 2 Install Attic Access at Lower Attic

Components

Inspected

Comment Install attic access at lower attic, possibly in kitchen dining. Discuss location with client. If larger access can be cut at area of upper attic then this may be preferable. Insulate access cover and install insulation dam.

#	Material / Labor	Description / Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
10	Unspecified	Misc Material	Each	1					

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:

Sub Total:

Field Notes:

Measure 3 Install New Dryer Vent Hood**Components****Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
10	Unspecified	Misc Material	Each	1					

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Measure 5 Infiltration Redctn****Components****Inspected**

Comment Focus air sealing at basement area. Open areas at laundry wall in basement bedroom at ceiling where tile area missing. Foam large bypasses.
2. Weatherstrip and seal basement exterior door.

☐

#	Material / Labor	Description / Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
10	Miscellaneous Supplies	Infiltration Reduction	Each	1					

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Measure 6 DWH Pipe Insulation				Components				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	DHW Pipe Insulation cost for 10' of wrap	Each	1					
2	Labor	DHW Pipe Insulation	Each	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 7 DWH Tank Insulation				Components				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Hot Water Equipment	DHW Tank Insulation	Each	1					
2	Labor	DHW Tank Insulation	Each	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 8 Floor Ins. R-19**Components** Crawlspace**Inspected**

Comment Install R19 fiberglass insulation at crawlspace floor system. 2x8 16" oc.
Approximately 600 sq ft.

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Floor Insulation - Fiberglass Batts - R-19	SqFt	600	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
					<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
					<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:		

Field Notes:**Measure 9 Attic Ins. R-30****Components** Lower Attic**Inspected**

Comment Install to R30 blown fiberglass in both upper and lower attics. Total sq ft is
about 1950.

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Attic Insulation - Blown Fiberglass - R-30	SqFt	600	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
					<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
					<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:		

Field Notes:

Measure 10 Attic Ins. R-30**Components** Upper Attic**Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Attic Insulation - Blown Fiberglass - R-30	SqFt	675	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Measure 11 Storm Windows****Components** 1,2**Inspected****Comment** Install storm windows at windows #1&2. Approximate size is 44x52.
Contractor to verify all sizes prior to window production.☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Windows	Storm Window	SqFt	63.56	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Storm Window	SqFt	63.56	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
3	Other	Storm Window	Each Window	4	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

**Measure 12 Practice Lead Safe Weatherization
(Walls)****Components****Inspected**

Comment EPA Lead Based Paint Renovation, Repair and Painting protocol apply to this home. Contractor to apply requirement rules to determine need for Certified Renovator/Firm.

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety Items	Equipment	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Hour	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total: **Sub Total:** **Field Notes:****Work Order Grand Total:****Grand Total:**