



Work Order Bid (ID)

WORK ORDER INFORMATION

Work Order Name: WO/17017UC-0484/1

Work Order Type: Weatherization

Audit Name: 17017UC-0484

CLIENT INFORMATION

Client ID: 17017UC-0484

AGENCY INFORMATION

Agency: Upper Cumberland H R A

Address: 3313 Williams Enterprise Drive
Cookeville, TN 38506

Agency Contact: Pridgeon, Wayne

Agency Phone: (931) 528-1127

Fax:

Email Address:

Work Phone:

Cell Phone: (931) 273-9616

Email Address:

Company Name & License Number: _____

Contractor's Signature: _____

COMMENT

1963 SITE BUILT HOME 1311 SQ. FT

Measures

Measure 1 Fix Moisture Problems (Basement/Crawlspace) 655 SQ. FT					Components		Inspected			
Comment								<input type="checkbox"/>		
					Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total	
1	Health and Safety Items	Moisture Barrier Needed	SqFt	655	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
2	Labor	Labor	Hour	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
Other Detail										
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
Measure Sub Total:						<input type="text"/>	Sub Total:		<input type="text"/>	
Field Notes:										

Measure 2 Wall Repair					Components		Inspected			
Comment 16 SQ. FT CLOSETS ON 2 BEDRMS								<input type="checkbox"/>		
					Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total	
1	Miscellaneous Supplies	Sheetrock / 32 sqft	SqFt	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
Other Detail										
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
Measure Sub Total:						<input type="text"/>	Sub Total:		<input type="text"/>	
Field Notes:										

Measure 3 Seal Ducts**Components****Inspected****Comment** DUCTS:

SEAL DUCT REGISTER IN WEST BDRM

SEAL DUCT IN W. BDRM

CHECK SUPPLY LONE FOR LEAKAGE.

☐**Estimated****Actual**

#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
10	Miscellaneous Supplies	Duct Sealing	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Measure 4 Infiltration Redctn****Components****Inspected****Comment** DOOR SWEEP

WEATHERSTRIP DOOR USING SILICONE BULB WEATHERSTRIP

☐**Estimated****Actual**

#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
10	Miscellaneous Supplies	Infiltration Reduction	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Measure 5 DWH Tank Insulation				Components				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Hot Water Equipment	DHW Tank Insulation	Each	1					
		R-10 minimum-use bubble wrap							
2	Labor	DHW Tank Insulation	Each	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 6 Floor Ins. R-19				Components F1				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Floor Insulation - Fiberglass Batts - R-19	SqFt	655					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									
Work Order Grand Total:							Grand Total:		