



# Work Order Bid (ID)

## WORK ORDER INFORMATION

**Work Order Name:** WO/17017UC-0868/1

**Work Order Type:** Weatherization

**Audit Name:** 17017UC-0868

## CLIENT INFORMATION

**Client ID:** 17017UC-0868

## AGENCY INFORMATION

**Agency:** Upper Cumberland H R A

**Agency Phone:** (931) 528-1127

**Address:** 3313 Williams Enterprise Drive  
Cookeville, TN 38506

**Fax:**

**Email Address:**

**Company Name & License Number:** \_\_\_\_\_

**Contractor's Signature:** \_\_\_\_\_

## COMMENT

1943 MOBILE HOME

## Measures

<b>Measure 1 Seal Ducts</b>				<b>Components</b>			<b>Inspected</b>		
<b>Comment</b> SEAL/REPAIR 8 DUCT REGISTERS W/ MASTIC							<input type="checkbox"/>		
				<b>Estimated</b>			<b>Actual</b>		
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Duct sealing (setup cost)	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
10	Miscellaneous Supplies	Duct Sealing	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<b>Other Detail</b>									
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<b>Measure Sub Total:</b>						<input type="text"/>	<b>Sub Total:</b>		<input type="text"/>
<b>Field Notes:</b>									

<b>Measure 2 General Air Sealing</b>				<b>Components</b>			<b>Inspected</b>		
<b>Comment</b> Infiltration 20 sq ft roof patch Caulk exterior and interior window x 10							<input type="checkbox"/>		
				<b>Estimated</b>			<b>Actual</b>		
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	General air sealing (setup cost)	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
10	Miscellaneous Supplies	Infiltration Reduction	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<b>Other Detail</b>									
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<b>Measure Sub Total:</b>						<input type="text"/>	<b>Sub Total:</b>		<input type="text"/>
<b>Field Notes:</b>									

**Measure 3 Belly Fiberglass Loose****Components****Inspected****Comment** 480 sq ft underbelly repair and R11 filberglass☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Floor Insulation - FberglS,Blwn	Bag	21	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Floor Insulation - FberglS,Blwn	Bag	21	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
3	Other	Floor Insulation - FberglS,Blwn	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:****Sub Total:****Field Notes:****Measure 4 Cool Seal****Components****Inspected****Comment** prevent leaks and mildew 1120 SQ. FT☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
10	Unspecified	Misc Material	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:****Sub Total:****Field Notes:**

**Measure 5 Fix Moisture Problems  
(Basement/Crawlspace)****Components****Inspected****Comment** 1207 sq ft of moisture barrier  
to prevent dampness☐

#	Material / Labor	Description / Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
10	Unspecified	Moisture Barrier Needed (+)	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:		<input type="text"/>
						<input type="text"/>			<input type="text"/>

**Field Notes:****Measure 6 Foundation vents****Components****Inspected****Comment** needs for ventilation to prevent moisture problems  
Foundation vents x 3☐

#	Material / Labor	Description / Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
10	Unspecified	Misc Material	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
					<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
					<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:		<input type="text"/>
						<input type="text"/>			<input type="text"/>

**Field Notes:**

**Measure 7 Smoke Detector is Needed****Components****Inspected****Comment** they do not have one☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety Items	9-volt Smoke Detector	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Hour	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:****Sub Total:****Field Notes:****Work Order Grand Total:****Grand Total:**