



# Work Order

## WORK ORDER INFORMATION

**Work Order Name:** WO/70007HR2289/1

**Work Order Type:** Weatherization

**Audit Name:** Audit (83)

## CLIENT INFORMATION

**Client Name:**

**Address:**

**Client ID:** 70007HR2289

**Alt. Client ID:**

## AGENCY INFORMATION

**Agency:** HREC

**Agency Phone:** (931) 289-4101

**Address:** P.O Box 208  
Erin, TN 37061

**Fax:**

**Email Address:** lewis@hrec.org

**Agency Contact:** Adamson, James R

**Work Phone:** (615) 478-1355

**Cell Phone:** (615) 478-1355

**Email Address:** jamieadamson@rocketmail.com

**Company Name & License Number:** \_\_\_\_\_

**Contractor's Signature:** \_\_\_\_\_

## COMMENT

Work Order By: James Adamson

Blower Door 50 Pascals @ 1631 CFM's

House Age 1961 / 960 SF

---

**Client Name:**

**Client ID:** 70007HR2289

**Alt. Client ID:**

### **Work Order**

Work Order Name: WO/70007HR2289/1

Report Run On: 5/13/2010

DOE Weatherization Assistant

Version 8.5.0

Page 1 of 3

## Measures

### Measure 1 Attic Ins. R-38

Components A1

Inspected

**Comment** Include upgrade attic hatch on pull down stairs according to S.W.F.G.

☐

Include styrofoam baffles and pack voids between baffle and top plate with fiberglass batts.

#	Material / Labor	Description /Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Attic Insulation - Cellulose, Blown - R-38	SqFt	960			<input type="text"/>	<input type="text"/>	<input type="text"/>
<b>Other Detail</b>							<input type="text"/>	<input type="text"/>	<input type="text"/>
							<input type="text"/>	<input type="text"/>	<input type="text"/>
<b>Measure Sub Total:</b>							<b>Sub Total:</b> <input type="text"/>		

**Field Notes:**

### Measure 2 Replace A/C

Components AC1

Inspected

**Comment** Rough Size of existing unit is 24" wide x 18" High.

☐

The existing unit is installed through a hole in the North wall of home.

#	Material / Labor	Description /Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Cooling Equipment	Window A/C - w/heat strip.	Each	1			<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Window A/C - w/heat strip.	Each	1			<input type="text"/>	<input type="text"/>	<input type="text"/>
<b>Other Detail</b>							<input type="text"/>	<input type="text"/>	<input type="text"/>
							<input type="text"/>	<input type="text"/>	<input type="text"/>
<b>Measure Sub Total:</b>							<b>Sub Total:</b> <input type="text"/>		

**Field Notes:**

Client Name:  
Client ID: 70007HR2289  
Alt. Client ID:

**Work Order**  
Work Order Name: WO/70007HR2289/1  
Report Run On: 5/13/2010

DOE Weatherization Assistant  
Version 8.5.0  
Page 2 of 3

**Measure 3 Fix Water Leak Present****Components****Inspected**

**Comment** This is the bathtub faucet, it constantly leaks. There is a plumbing access panel in the hall closet. Replace with a Delta faucet.

☐

#	Material / Labor	Description /Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety Items	Equipment	Each	1			<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Hour	1			<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>

<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:****Sub Total:****Field Notes:****Work Order Grand Total:****Grand Total:**

Client Name:

Client ID: 70007HR2289

Alt. Client ID:

**Work Order**

Work Order Name: WO/70007HR2289/1

Report Run On: 5/13/2010

DOE Weatherization Assistant

Version 8.5.0

Page 3 of 3