



Work Order Bid (ID)

WORK ORDER INFORMATION

Work Order Name: WO/17017UC-0100/1

Work Order Type: Weatherization

Audit Name: 17017UC-0100

CLIENT INFORMATION

Client ID: 17017UC-0100

AGENCY INFORMATION

Agency: Upper Cumberland H R A

Address: 3313 Williams Enterprise Drive
Cookeville, TN 38506

Agency Contact: Simcox, Tommy

Agency Phone: (931) 528-1127

Fax:

Email Address:

Work Phone:

Cell Phone: (931) 510-4384

Email Address:

Company Name & License Number: _____

Contractor's Signature: _____

COMMENT

1983 SITE BUILT HOME

Measures

Measure 1 Seal Ducts				Components				Inspected		
Comment DUCT: INSULATE 24' RECTANGULAR DUCT INSULATE 76' ROUND GAV. DUCT SEAL 3 DUCT REGISTERS								<input type="checkbox"/>		
#	Material / Labor	Description / Comment	Units	Estimated		Actual				
				Qty	Unit Cost	Total	Qty	Unit Cost	Total	
10	Miscellaneous Supplies	Duct Sealing	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
Other Detail										
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
Measure Sub Total:						<input type="text"/>	Sub Total:			<input type="text"/>
Field Notes:										

Measure 2 Infiltration Redctn				Components				Inspected		
Comment CAULK 8 WINDOWS INSIDE AND OUT INSTALL DOOR SWEEP								<input type="checkbox"/>		
#	Material / Labor	Description / Comment	Units	Estimated		Actual				
				Qty	Unit Cost	Total	Qty	Unit Cost	Total	
10	Miscellaneous Supplies	Infiltration Reduction	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
Other Detail										
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
Measure Sub Total:						<input type="text"/>	Sub Total:			<input type="text"/>
Field Notes:										

Measure 3 DWH Pipe Insulation				Components				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	DHW Pipe Insulation wrap water pipes	Each	1					
2	Labor	DHW Pipe Insulation	Each	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 4 Floor Ins. R-19				Components FLR				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Floor Insulation - Fiberglass Batts - R-19	SqFt	988					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 5 PressureRelief Piping Needed**Components****Inspected****Comment**

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety Items	Extend T/P Valve to Floor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Hour	0	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Work Order Grand Total:****Grand Total:**