Weathertzation Assistance Program

Work Order (Bid Form)

WORK ORDER INFORMATION

Work Order Name: 12012NW2741

Work Order Type:

CLIEI	NT INFC	RMATION

Client Name: Address:

Client ID: 12012NW2741 Gibson Co.,

Alt. Client ID:

AGENCY INFORMATION

Agency: Northwest Tn. Economic Development Council Agency Phone: (731) 364-3228

Address: 231 South Wilson St. **Fax:** (731) 364-5029

Dresden, TN 38225-1312 Email Address:

Company Name & License Number:	
Contractor's Signature:	

COMMENT

Max Woods (Auditor)

Blower Door: 4600 Target: 2744

(1) Smoke (1) C.O.

Report Run On: 2/13/2010

Measures

Measure 1 Health and Safety				Compone	nts	Inspected			
C	omment								
					Estimate	d		Actual	
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety Items	Double Switch Plate Cover	Each						
		Brown Beside front door.							
2	Health and Safety Items	Properly Vent Out Dryer	Each						
3	Miscellaneous Supplies	Install Light on Back Porch	Each						
		Client has Light.							
C	Other Detail								
		_		Measur	e Sub Total:			Sub Total:	
	Field Notes:								

1	Measure 2 Gen	eral Air Sealing			Componen	its		I	nspected
C	omment								
					Estimated	1		Actual	
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Miscellaneous Supplies	From Attic: Foam Penetrations	Each						
		Plumbing Vent Pipes Block/Seal (1) Flue Pipe (1) Chimney							
2	Miscellaneous Supplies	Foam All Plumbing	Each						
		Bath Room Sink Head of Tub (Crawlspace) Kitchen Sink ETC.							
C	Other Detail								
				Measur	e Sub Total:]	Sub Total:	
	Field Notes:								

Measure 3 Insulation			Compone	nts	Inspected				
C	Comment								
					Estimate	d		Actual	
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	R-19 Floor Insulation 748 sq.ft.	SqFt						
2	Insulation	Ground Cover 748 sq.ft.	SqFt						
3	Construction Materials/Hardwar e	Construct Crawl Space Door	Each						
4	Insulation	R-19 Attic Insulation 748 sq.ft.	SqFt						
5	Insulation	Dense Pack Walls 896 sq.ft.	SqFt						
6	Insulation	Upgrade Attic Access	Each						
7	Insulation	Insulate HWH and Pipes	Each						
•	Other Detail								
				Measure	e Sub Total:			Sub Total:	
	Field Notes:								

Measure 4 Doo	ors and Windows			Componen	ts			Inspected	
Comment									
				Estimated	<u> </u>		Actual		
# Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total	
1 Doors	Door #1 Front Door	Each							
	Weatherstrip Thrershold Mod. Kit with new lock set and deadbolt Caulk								
2 Doors	Door #2 Back Door	Each							
	Utility Room to Outside Caulk								
3 Doors	Door #3 Side Door	Each							
	Weatherstrip Threshold Caulk								
4 Windows	Caulk (14) Windows	Each							
5 Windows	Rescreen (7)	Each							
	Window #1,2,3,4,5,13 &14								
6 Windows	New Screen and Frame	Each							
	Window #12								
7 Windows	Glaze (6)	Each							
	Window #6,7,8,9,10 &11								
8 Windows	Replace (2) Broken	Each							
	Glass & (1) Insulated Glass								
	Window #8 & 10 Window #14 double pane (top sash)								
Other Detail									
			Measure	Sub Total:			Sub Total:		
Field Notes:									

Client Name: Client ID: 12012NW2741 Alt. Client ID: DOE Weatherization Assistant Version 8.5.0 Page 5 of 6

	Measure 5 Stor	mwindows			Componen	ts		I	nspected	
C	comment Mill Finis	sh On Woods								
					Estimated	<u> </u>		Actual		
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total	
6	Windows	28 x 40	Each							
7	Windows	28 x 40	Each							
8	Windows	28 x 40	Each							
9	Windows	28 x 40	Each							
10	Windows	28 x 40	Each							
11	Windows	28 x 40	Each							
(Other Detail									
				Measure	e Sub Total:] ;	Sub Total:		
	Field Notes:									
			Mante O	udou O:	nd Totals		Our	d Total		
			work Or	aer Gra	nd Total:		Gran	d Total:		