



Work Order (Bid Form)

WORK ORDER INFORMATION

Work Order Name:

Work Order Type: Weatherization

Audit Name: HARDEMAN

CLIENT INFORMATION

Client Name:

Address:

Client ID:

Alt. Client ID: 16016SW-0949

AGENCY INFORMATION

Agency: SWHRA

Agency Phone: (731) 989-5111

Address: 1574 White AVE
Henderson, TN

Fax:

Email Address:

Agency Contact: Murley, Rickey

Work Phone:

Cell Phone:

Email Address:

Company Name & License Number: _____

Contractor's Signature: _____

COMMENT

NOTICE:

All work performed and material must meet all requirements as stated in the Southeast Weatherization Field Guide. It is the contractor's responsibility to pull all necessary permits required for the town or county where the work is being performed. No change order work shall be done until the change order has been approved and signed. If heater is required no air sealing should be done before heater is installed.

731-254-8271

Measures

Measure 1 Infiltration Redctn				Components			Inspected		
Comment							<input type="checkbox"/>		
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Construction Materials/Hardware	Seal pipes under kitchen sink, Seal exhaust vent over cook stove, Seal breaker box. Seal wall behind washer and dryer and plumbing box, Seal pipes under bathroom sink	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Hour		<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
3	Construction Materials/Hardware	Seal crown molding in dinning room. Seal door jam between dinning room and den, Seal flu l den. Seal old registers, Seal AC's on walls	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
4	Labor	Labor	Hour		<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:		<input type="text"/>
Field Notes:									

Measure 2 DWH Pipe Insulation				Components				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	DHW Pipe Insulation	Each	1					
2	Labor	Labor	Each	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 3 CO Monitor is Needed				Components				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety Items	CO monitor	Each	1					
2	Labor	Labor	Hour	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 4 Fix Any Other Heating System Problem Components

Inspected

Comment Remove Non-vented heaters that do not have oxygen depletion sensor.
Place new heater on North wall in Den

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety Items	Direct Vent 35-40 KBTU Natural Gas Heater	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Hour	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:

Sub Total:

Field Notes:

Work Order Grand Total:

Grand Total:

Client Name:

Client ID:

Alt. Client ID: 16016SW-0949

Work Order (Bid Form)

Work Order Name:

Report Run On: 5/26/2010

DOE Weatherization Assistant

Version 8.5.0

Page 4 of 4