




Work Order (Bid Form)

Knoxville/Knox County Community Action Committee



WORK ORDER INFORMATION

Work Order Name: WO/80008KN0809/1

Work Order Type: Weatherization

Audit Name: 80008KN0809-Audit

CLIENT INFORMATION

Client Name:

Address:

Client ID: 80008KN0809

Alt. Client ID: KNOX

AGENCY INFORMATION

Agency: Knoxville/Knox County CAC

Agency Phone: (865) 244-3080

Address: P.O.Box 51650

Fax: (865) 544-1647

Knoxville, TN 37950-1650

Email Address: jason.estes@cachousing.org

Company Name & License Number: _____

Contractor's Signature: _____

COMMENT

•Single Family Dwelling

Contractor to follow 2006 International Residential Code as adopted by the City of Knoxville or Knox County as applicable.

City

Home built in 1974

An EPA Certified Firm/Renovator is required.

Client Name:

Client ID: 80008KN0809

Alt. Client ID: KNOX

Work Order (Bid Form)

Work Order Name: WO/80008KN0809/1

Report Run On: 5/8/2010

DOE Weatherization Assistant

Version 8.6.0

Page 1 of 10

Measures

Measure 1 Attic Access Door(A2)

Components

Inspected

☐

Comment Cut in the ceiling an attic access door 22" x22". An attic access door is installed as a complete unit. A door is inclusive of foam seal, trim, paint(1st quality semigloss color to be chosen by homeowner, caulk, R-30 Batt insulation. No changes allowed. Refer to Appendix A- Standards for Weatherization Materials and Southeast Field Guide.

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Doors	Attic Access Door Refer to Attachment A- Standards for Weatherization Materials and Southeast Field Guide.	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:

Sub Total:

Field Notes:

Client Name:

Client ID: 80008KN0809

Alt. Client ID: KNOX

Work Order (Bid Form)

Work Order Name: WO/80008KN0809/1

Report Run On: 5/8/2010

DOE Weatherization Assistant

Version 8.6.0

Page 2 of 10

Measure 2 Broken Pane (upto 10 square feet)(S1)**Components****Inspected****Comment** Refer to Appendix A- Standards for Weatherization Materials and Southeast Field Guide.☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Windows	Broken Pane (upto 10 square feet) Refer to Attachment A- Standards for Weatherization Materials and Southeast Field Guide.	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Client Name:

Client ID: 80008KN0809

Alt. Client ID: KNOX

Work Order (Bid Form)

Work Order Name: WO/80008KN0809/1

Report Run On: 5/8/2010

DOE Weatherization Assistant

Version 8.6.0

Page 3 of 10

Measure 3 Flex Duct (6", 7", 8", 9")(QTY 6LF- 8") Components**Inspected**

Comment Flex Duct must be sized correctly. Flex Duct to be installed with straightest and shortest route, Must be secured with straps to alleviate any sagging, and must be pulled tight so that inner liner is fully stretched out. Must have a minimum of R-6 insulation around it. Must be attached with zip tie and then taped with appropriate tape. No changes allowed. Refer to Appendix A- Standards for Weatherization Materials and Southeast Field Guide.

☐

#	Material / Labor	Description / Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Construction Mate	Flex Duct (6", 7", 8", 9") Refer to Attachment A- Standards for Weatherization Materials and Southeast Field Guide.	Linear Foot	6	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Linear Foot	6	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Client Name:

Client ID: 80008KN0809

Alt. Client ID: KNOX

Work Order (Bid Form)

Work Order Name: WO/80008KN0809/1

Report Run On: 5/8/2010

DOE Weatherization Assistant

Version 8.6.0

Page 4 of 10

Measure 4 Mastic/Insulate Supply Boot qty 2 bath1 Components**Inspected**

Comment Liquid white Mastic to be applied to entire inside of boot to seal all seams. Top of boot where it meets subfloor to be caulked with appropriate caulk. Boots to be insulated on outside of boot to R-6. This is best performed with 2-part close cell foam.

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Unspecified	Mastic/Insulate Supply Boot (+)	Each	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	labor	Each	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total: **Sub Total:** **Field Notes:****Measure 5 Rod and Repair Floor Insulation(QTY 125SF)****Components****Inspected**

Comment Refer to Appendix A- Standards for Weatherization Materials and Southeast Field Guide.

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Rod and Repair Floor Insulation	SqFt	125	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	SqFt	125	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total: **Sub Total:** **Field Notes:**

Measure 6 DWH Pipe Insulation**Components****Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	DHW Pipe Insulation Includes labor cost. All corners must be cut properly. Refer to Appendix A- Standards for Weatherization Materials and Southeast Field Guide.	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	DHW Pipe Insulation	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Client Name:

Client ID: 80008KN0809

Alt. Client ID: KNOX

Work Order (Bld Form)

Work Order Name: WO/80008KN0809/1

Report Run On: 5/8/2010

DOE Weatherization Assistant

Version 8.6.0

Page 6 of 10

Measure 7 DWH Tank Insulation			Components			Inspected			
Comment									
			Estimated			Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Hot Water Equipm	DHW Tank Insulation Includes labor cost. R-10 minimum. Refer to Appendix A- Standards for Weatherization Materials and Southeast Field Guide.	Each	1					
2	Labor	DHW Tank Insulation extend pressure relief pipe as needed	Each	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 8 Attic Ins. R-19**Components A1,A2****Inspected**☐

Comment •Includes labor cost. Contractor to install 1 ruler for every 300 square foot of attic space showing depth of insulation. Build insulation dam around attic access. Install baffles as needed to prevent loose fill insulation from entering soffit and covering vent. Seal all holes, gaps, and penetrations in attic before insulating. Seal around chimney with sheet metal and high temperature silicone or fire resistant foam. Install R-30 fiberglass batt secured to attic access and weather strip with foam tape. Contractor to install using Resnet Grade 1 Standards. Refer to Appendix A- Standards for Weatherization Materials and Southeast Field Guide.

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Attic Insulation - Blown Fiberglass - R-19	SqFt	528	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Attic Insulation - Blown Fiberglass - R-19	SqFt	528	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
3	Insulation	Attic Insulation - Blown Fiberglass - R-19	SqFt	384	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
4	Labor	Attic Insulation - Blown Fiberglass - R-19	SqFt	384	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Client Name:

Client ID: 80008KN0809

Alt. Client ID: KNOX

Work Order (Bid Form)

Work Order Name: WO/80008KN0809/1

Report Run On: 5/8/2010

DOE Weatherization Assistant

Version 8.6.0

Page 8 of 10

Measure 9 Storm Windows**Components S1****Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Windows	Storm Window Includes labor and material. Refer to House diagram for estimated measurements. Responsibility of contractor to verify measurements in the field before ordering window(s). Contractor must follow all egress codes if applicable. Contractor to include the thermal break, caulking, framing, and any other related items to convey a completed measure.	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Storm Window	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Client Name:

Client ID: 80008KN0809

Alt. Client ID: KNOX

Work Order (Bid Form)

Work Order Name: WO/80008KN0809/1

Report Run On: 5/8/2010

DOE Weatherization Assistant

Version 8.6.0

Page 9 of 10

Measure 10 Vapor Barrier Needed
(Basement/Crawlspace)(QTY384SF)

Components

Inspected

Comment Must be 6 mil poly. Must be installed 100% of crawlspace with 6" turned up all walls and support piers. Must be securely fastened. Must be cleated down to earth. Must be secured at all seams. Refer to Attachment A- Standards for Weatherization Materials and Southeast Field Guide.

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	Basement /Crawlspace Vapor Barrier	SqFt	348	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	SqFt	348	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total: **Sub Total:**

Field Notes:

Work Order Grand Total: **Grand Total:**

Client Name:

Client ID: 80008KN0809

Alt. Client ID: KNOX

Work Order (Bid Form)

Work Order Name: WO/80008KN0809/1

Report Run On: 5/8/2010

DOE Weatherization Assistant

Version 8.6.0

Page 10 of 10