



Work Order (Bid Form)

WORK ORDER INFORMATION

Work Order Name:

Work Order Type: Weatherization

Audit Name: MADISON

CLIENT INFORMATION

Client Name:

Address:

Client ID:

Alt. Client ID: 16016SW-0511

AGENCY INFORMATION

Agency: SWHRA

Agency Phone: (731) 989-5111

Address: 1574 White AVE

Fax:

Henderson, TN

Email Address:

Agency Contact: Murley, Rickey

Work Phone:

Cell Phone:

Email Address:

Company Name & License Number: _____

Contractor's Signature: _____

COMMENT

NOTICE:

All work performed and material must meet all requirements as stated in the Southeast Weatherization Field Guide. It is the contractor's responsibility to pull all necessary permits required for the town or county where the work is being performed. No change order work shall be done until the change order has been approved and signed. If heater is required no air sealing should be done before heater is installed.

731-217-2040

Client Name:

Client ID

Alt. Client ID: 16016SW-0511

Work Order (Bid Form)

Work Order Name:

Report Run On: 5/15/2010

DOE Weatherization Assistant

Version 8.5.0

Page 1 of 6

Measures

Measure 1 Infiltration Redctn				Components						Inspected
Comment										<input type="checkbox"/>
				Estimated			Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total	
1	Construction Materials/Hardware	Laundry room Seal flloor to wall,crown molding,pipes behind water heater pipes behind washer and dryer. And seal corners	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
2	Labor	Labor	Hour		<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
3	Construction Materials/Hardware	Kitchen Seal pipes under sink Seal eack end of cabinets. Cap gas line and seal off old floor furnace.	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
4	Labor	Labor	Hour		<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
5	Construction Materials/Hardware	Bathroom seal pipes under vanity and around tub, Seal around shower and wall between shower and tub. Seal door jam between kitchen and hall	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
6	Labor	Labor	Hour		<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
7	Construction Materials/Hardware	Caulk all windows and glaze where needed (where glazing is loose or missing)	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
8	Labor	Labor	Hour		<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
9	Construction Materials/Hardware	Weather-strip D1 and D2 new LS/DB on both	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	
10	Labor	Labor	Hour		<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	

Client Name:
 Client ID:
 Alt. Client ID: 16016SW-0511

Work Order (Bid Form)
 Work Order Name:
 Report Run On: 5/15/2010

DOE Weatherization Assistant
 Version 8.5.0
 Page 2 of 6

Other Detail

Measure Sub Total:**Sub Total:****Field Notes:****Measure 2 DWH Pipe Insulation****Components****Inspected**☐**Comment**

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	DHW Pipe Insulation	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

Measure Sub Total:**Sub Total:****Field Notes:**

Client Name:

Client ID: 1

Alt. Client ID: 16016SW-0511

Work Order (Bid Form)

Work Order Name:

Report Run On: 5/15/2010

DOE Weatherization Assistant

Version 8.5.0

Page 3 of 6

Measure 3 Attic Ins. R-30				Components A1			Inspected <input type="checkbox"/>		
Comment									
				Estimated			Actual		
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Attic Insulation - Blown Cellulose - Add 10 inches	SqFt	1176	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Hour	1176	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
3	Miscellaneous Supplies	Install attic access cover	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
4	Labor	Labor	Hour		<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:		
Field Notes:									

Measure 4 Replace Htg. System				Components H1			Inspected <input type="checkbox"/>		
Comment Remove 2 non-vented heaters and cap unused gas lines. Place new heater on east wall where old heater was									
				Estimated			Actual		
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Heating Equipment	Direct Vent 35-40 KBTU Natural Gas heater	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Hour	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:		
Field Notes:									

Measure 5 CO Monitor is Needed				Components				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety Items	CO monitor	Each	1					
2	Labor	Labor	Hour	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 6 PressureRelief Piping Needed				Components				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety Items	Pressure relief piping	Each	1					
2	Labor	Labor	Hour	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 7 Smoke Detector is Needed**Components****Inspected****Comment**

#	Material / Labor	Description / Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety Items	Smoke detector	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Hour	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Work Order Grand Total:****Grand Total:**

Client Name:

Client ID:

Alt. Client ID: 16016SW-0511

Work Order (Bid Form)

Work Order Name:

Report Run On: 5/15/2010

DOE Weatherization Assistant

Version 8.5.0

Page 6 of 6