



Work Order (Bid Form)

WORK ORDER INFORMATION

Work Order Name: WO/15015SE-3140/1

Work Order Type: Weatherization

Audit Name: 15015SE-3140Audit (11)

CLIENT INFORMATION

Client Name:

Address:

Client ID: 15015SE-3140

Whitwell, TN 37397

Alt. Client ID: Marion

AGENCY INFORMATION

Agency: Southeast Tennessee Resource Agency

Agency Phone: 423-9492 x191

Address: 312 Resource Rd
Dunlap, TN 37327

Fax: (423) 949-4023

Email Address:

Company Name & License Number: _____

Contractor's Signature: _____

COMMENT

1990's site built home.

Measures

Measure 1 Replace attic access panel				Components				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
10	Unspecified	Replace a 2'x2' attic access panel	Each	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 2 DWH Tank Insulation				Components				Inspected	
Comment 40 gallon water heater.									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Hot Water Equip	DHW Tank Insulation Includes labor cost. R-10 minimum. Refer to Appendix A- Standards for Weatherization Materials and Southeast Field Guide.	Each	1					
2	Labor	DHW Tank Insulation	Each	1					
3	Other	DHW Tank Insulation	Each	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 3 DWH Pipe Insulation**Components****Inspected****Comment** 10' of 1" diameter insulation wrap.☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	DHW Pipe Insulation Includes labor cost. All corners must be cut properly. Refer to Appendix A- Standards for Weatherization Materials and Southeast Field Guide.	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	DHW Pipe Insulation	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
3	Other	DHW Pipe Insulation	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Measure 4 Floor Ins. R-19****Components B1****Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Floor Insulation - Fiberglass Batts - R-19	SqFt	1023	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Client Name:

Client ID: 15015SE-3140

Alt. Client ID: Marion

Work Order (Bid Form)

Work Order Name: WO/15015SE-3140/1

Report Run On: 4/16/2010

DOE Weatherization Assistant

Version 8.6.0

Page 3 of 5

Measure 5 Fix Improper Venting (Clothes Dryer)**Components****Inspected**

Comment Dryer Vents installed with damper. Metal pipe installed without any fastners protruding through pipe. Must be vented to outside of home. Maximum length is 15 feet. No changes allowed. Refer to Attachment A- Standards for Weatherization Materials and Southeast Field Guide.

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	Dryer Vent w/ Metal Piping (upto 15' in length) Refer to Attachment A- Standards for Weatherization Materials and Southeast Field Guide.	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Client Name:

Client ID: 15015SE-3140

Alt. Client ID: Marion

Work Order (Bid Form)

Work Order Name: WO/15015SE-3140/1

Report Run On: 4/16/2010

DOE Weatherization Assistant

Version 8.6.0

Page 4 of 5

**Measure 6 Vapor Barrier Needed
(Basement/Crawlspace)****Components****Inspected**

Comment Must be 6 mil poly. Must be installed 100% of crawlspace with 6" turned up all walls and support piers. Must be securely fastened. Must be cleated down to earth. Must be secured at all seams. Refer to Attachment A- Standards for Weatherization Materials and Southeast Field Guide.

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	Basement /Crawlspace Vapor Barrier	SqFt	1125	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1125	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Work Order Grand Total:****Grand Total:**

Client Name:

Client ID: 15015SE-3140

Alt. Client ID: Marion

Work Order (Bid Form)

Work Order Name: WO/15015SE-3140/1

Report Run On: 4/16/2010

DOE Weatherization Assistant

Version 8.6.0

Page 5 of 5