



Work Order (Bid Form)

WORK ORDER INFORMATION

Work Order Name: WO/15015SE-6086/1

Work Order Type: Weatherization

Audit Name: 15015SE-6086AUDIT

CLIENT INFORMATION

Client Name: NA

Address:

Client ID: 15015SE-6086

Delano, TN 37325

Alt. Client ID: Polk

CLIENT CONTACT INFORMATION

NA

Applicant/Person of
Record



1976 Mobile home approx
12x58 with 12x48 addition
built in approx 1995
Approx 1272 sqft

AGENCY INFORMATION

Agency: Southeast Tennessee Human Resource Agency

Agency Phone: (423) 949-2191

Address: 312 Resource Rd.
Dunlap, TN 37327

Fax: (423) 949-4023

Email Address: aramsey@sethtra.us

Company Name & License Number: _____

Contractor's Signature: _____

COMMENT

Auditor: Darrell Bloodworth
Cell: (423) 505-4585
Email: Darblood@comcast.net

Measures

Measure 1 Replace door DR-1				Components			Inspected		
Comment Mobile home outswing approx 32x73							<input type="checkbox"/>		
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
	Labor				<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
10	Doors	Mobile Home outswing door with diamond glass	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:		<input type="text"/>
Field Notes:									
<div></div>									

Measure 2 General Air Sealing**Components****Inspected**☐

Comment Airseal under kitchen sink, Airseal under bathroom sink, Airseal abandoned floor register in kitchen, Airseal abandoned floor register under couch, Airseal abandoned floor register in back left bedroom, Airseal approx 4" hole in floor at water heater, Insulate and install approx 4'x4' piece of paneling over abandoned window in room with water heater. Patch holes in drywall ceiling in room with water heater (approx two sqft), Airseal approx 1/2" hole at window above mobile home tongue, Replace broken pane in window under storage area on North end of addition (pane approx 9x15), Replace broken pane in right bedroom in addition (pane approx 9x15)

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	General air sealing (setup cost)	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
10	Miscellaneous Su	Infiltration Reduction	See Above	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Client Name: NA

Client ID: 15015SE-6086

Alt. Client ID: Polk

Work Order (Bid Form)

Work Order Name: WO/15015SE-6086/1

Report Run On: 4/18/2010

DOE Weatherization Assistant

Version 8.6.0

Page 3 of 11

Measure 3 Install heat pump**Components****Inspected**

Comment Homeowner is heating with unvented LP heater and cooling with two window AC units. Install ductwork. Approx 1272 sqft. Contractor to determine proper unit and ductwork sizing.

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Heating Equipmen	Heat pump	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Install heat pump and ductwork	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Measure 4 DWH Pipe Insulation**Components****Inspected****Comment**

#	Material / Labor	Description / Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	DWH Pipe Insulation Includes labor cost. All corners must be cut properly. Refer to Appendix A- Standards for Weatherization Materials and Southeast Field Guide.	Linear Foot	10	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	DWH Pipe Insulation	Linear Foot	10	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Client Name: NA

Client ID: 15015SE-6086

Alt. Client ID: Polk

Work Order (Bid Form)

Work Order Name: WO/15015SE-6086/1

Report Run On: 4/18/2010

DOE Weatherization Assistant

Version 8.6.0

Page 5 of 11

Measure 5 DWH Tank Insulation**Components****Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	DWH Tank Insulation Includes labor cost. R-10 minimum. Refer to Appendix A- Standards for Weatherization Materials and Southeast Field Guide.	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	DWH Tank Insulation	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Client Name: NA

Client ID: 15015SE-6086

Alt. Client ID: Polk

Work Order (Bid Form)

Work Order Name: WO/15015SE-6086/1

Report Run On: 4/18/2010

DOE Weatherization Assistant

Version 8.6.0

Page 6 of 11

Measure 6 CO Monitor is Needed**Components****Inspected**

Comment Refer to Attachment A- Standards for Weatherization Materials and Southeast Field Guide.

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	CO monitor Refer to Attachment A- Standards for Weatherization Materials and Southeast Field Guide.	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Client Name: NA

Client ID: 15015SE-6086

Alt. Client ID: Polk

Work Order (Bid Form)

Work Order Name: WO/15015SE-6086/1

Report Run On: 4/18/2010

DOE Weatherization Assistant

Version 8.6.0

Page 7 of 11

Measure 7 Fix Improper Venting (Clothes Dryer)**Components****Inspected**

Comment Dryer Vents installed with damper. Metal pipe installed without any fasteners protruding through pipe. Must be vented to outside of home. Maximum length is 15 feet. No changes allowed. Refer to Attachment A- Standards for Weatherization Materials and Southeast Field Guide.

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	Dryer Vent w/ Metal Piping (upto 15' in length) Refer to Attachment A- Standards for Weatherization Materials and Southeast Field Guide.	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

**Measure 8 Fix Other Water Heating Problem
(Romex connector)****Components****Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	Equipment Romex connector	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor Install Romex connector	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Measure 9 Install Bathroom Exhaust Fan****Components****Inspected****Comment** Exhaust fan equal to Nutone Model # 769RFT. Must be energy star or Title 24 compliant.☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	Bathroom exhaust fan Exhaust fan equal to Nutone Model # 769RFT. Must be energy star or Title 24 compliant.	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Client Name: NA

Client ID: 15015SE-6086

Alt. Client ID: Polk

Work Order (Bid Form)

Work Order Name: WO/15015SE-6086/1

Report Run On: 4/18/2010

DOE Weatherization Assistant

Version 8.6.0

Page 9 of 11

Measure 10 PressureRelief Piping Needed**Components****Inspected**

Comment Water heater must have safety discharge pipe installed on pressure relief valve that should terminate 6" above floor or outside dwelling area as specified by local codes.

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	Pressure relief piping 6' of copper pipe to extend no further than 6" above floor.	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:	<input type="text"/>	

Field Notes:**Measure 11 Supply Temperature Adjustment
Needed (Water Heat)****Components****Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	Equipment Adjust water heater setting to 120 degrees F.	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:	<input type="text"/>	

Field Notes:

Client Name: NA
Client ID: 15015SE-6086
Alt. Client ID: Polk

Work Order (Bid Form)
Work Order Name: WO/15015SE-6086/1
Report Run On: 4/18/2010

DOE Weatherization Assistant
Version 8.6.0
Page 10 of 11

Work Order Grand Total:

Grand Total: