



Work Order

WORK ORDER INFORMATION

Work Order Name: WO/17017UC-0802/1

Work Order Type: Weatherization

Audit Name: 17017UC-0802

CLIENT INFORMATION

Client Name: SIMS, TEENA

Client ID: 17017UC-0802

Alt. Client ID: PUTNAM

Address: 3333 BUCKNER RD

MONTEREY, TN 38574

CLIENT CONTACT INFORMATION

SIMS, TEENA

(931) 839-3258

Applicant/Person of
Record



PHONE # IS
LANDLORDS, KARSON
BUCKNER

AGENCY INFORMATION

Agency: Upper Cumberland H R A

Address: 3313 Williams Enterprise Drive
Cookeville, TN 38506

Agency Phone: (931) 528-1127

Fax:

Email Address:

Company Name & License Number: _____

Contractor's Signature: _____

COMMENT

1992 mobile home

Measures

Measure 1 Seal Ducts

Components

Inspected

Comment DUCT SEALING IS NEEDED ON 6 REGISTERS

(seal ducts and duct registers on 6 ducts with mastic)

seal caulk inside return air vent (includes seal wall cavity)

Estimated

Actual

#	Material / Labor	Description /Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Duct sealing (setup cost)	Each	1	\$0.00	\$0.00	<input type="text"/>	<input type="text"/>	<input type="text"/>
10	Miscellaneous Supplies	Duct Sealing	Each	1	\$250.00	\$250.00	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>

<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total: \$250.00

Sub Total:

Field Notes:

Measure 2 General Air Sealing**Components****Inspected**

Comment Can foam insulation for kitchen wall/ floor area x 2 cans
install door sweep
Weatherstrip door using silicone bulb weatherstrip
adjustment on door to open and close freely
prehung mobile home door combo w/ dbl & window
replace 9 windows (pictures to verify for state) (4) 32x55
(1) 32x29
(4) 32x42

☐

#	Material / Labor	Description /Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	General air sealing (setup cost)	Each	1	\$0.00	\$0.00	<input type="text"/>	<input type="text"/>	<input type="text"/>
10	Miscellaneous Supplies	Infiltration Reduction	Each	1	\$3,250.00	\$3,250.00	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total: \$3,250.00**Sub Total:****Field Notes:****Measure 3 Setback [heating]****Components****Inspected**

Comment bid as tune up

☐

#	Material / Labor	Description /Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Heating Equipment	Setback thermostat	Each	1	\$50.00	\$50.00			
2	Labor	Setback thermostat	Each	1	\$25.00	\$25.00			

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total: \$75.00**Sub Total:****Field Notes:**

Measure 4 Window Sealing**Components A1****Inspected****Comment**☐

#	Material / Labor	Description /Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Windows	Window Sealing	Each Window	4	\$10.00	\$40.00	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Window Sealing	Each Window	4	\$20.00	\$80.00	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>

<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total: \$120.00**Sub Total:****Field Notes:****Measure 5 Window Sealing****Components C4****Inspected****Comment**☐

#	Material / Labor	Description /Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Windows	Window Sealing	Each Window	4	\$10.00	\$40.00	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Window Sealing	Each Window	4	\$20.00	\$80.00	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>

<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total: \$120.00**Sub Total:****Field Notes:**

Measure 6 Window Sealing**Components** B3**Inspected****Comment**☐

#	Material / Labor	Description /Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Windows	Window Sealing	Each Window	1	\$10.00	\$10.00	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Window Sealing	Each Window	1	\$20.00	\$20.00	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>

<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total: \$30.00**Sub Total:****Field Notes:****Measure 7 Belly Fiberglass Loose****Components****Inspected****Comment** NEEDS 420 SQ. FT. UNDERBELLY REPAIR & R19 INSULATION☐

#	Material / Labor	Description /Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Floor Insulation - Fbergls,Blwn	Bag	15	\$17.00	\$255.00	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Floor Insulation - Fbergls,Blwn	Bag	15	\$0.00	\$0.00	<input type="text"/>	<input type="text"/>	<input type="text"/>
3	Other	Floor Insulation - Fbergls,Blwn	Each	1	\$300.00	\$300.00	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>

<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total: \$555.00**Sub Total:****Field Notes:**

Measure 8 PressureRelief Piping Needed**Components****Inspected****Comment**

#	Material / Labor	Description /Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety Items	Extend T/P Valve to Floor	Each	1	\$20.00	\$20.00	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Hour	0	\$0.00	\$0.00	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail**Measure Sub Total:** \$20.00**Sub Total:****Field Notes:****Work Order Grand Total:** \$4,420.00**Grand Total:**