



Work Order (Bid Form)

WORK ORDER INFORMATION

Work Order Name: WO/11011ME-0314

Work Order Type: Weatherization

Audit Name: 11011ME-0314

CLIENT INFORMATION

Client Name: 11011ME-0314

Address:

Client ID: 11011ME-0314

Alt. Client ID:

CLIENT CONTACT INFORMATION

11011ME-0314

Applicant/Person of
Record

☐

AGENCY INFORMATION

Agency: Mid-East Community Action Agency

Agency Phone: (865) 248-8661

Address: P. O. Box 790

Fax:

Kingston, TN 37763

Email Address: mecaawap@mecaa.net

Company Name & License Number: _____

Contractor's Signature: _____

COMMENT

Auditor Info: Charles Bolinger 931-260-6409
Dwelling Type- Site Built
Primary Heating- NG package a/c unit.
NO CERTIFIED FIRM/RENOVATOR REQUIRED

Measures

Measure 1 Infiltration Redctn

Components

Inspected

Comment 11 Air Seals, Pre=4120 Target=2977 Areas to seal include caulking interior and exterior of windows seal crack in wall upstairs bed rm on the right, there are 4 hollow core attic access doors that need sweeps and weatherstrip around them for air seal. Do not seal hole in wall by the water heater it provides combustion air for water heater. Seal bedroom and bathroom door frames upstairs.
Finish for Painting 10 SF. There are 8 fist size holes to repair one in downstairs hallway , one in stairwell leading to upstairs , one in bedroom to the left in the ceiling, and 5 holes in the bedoom to the right upstairs.
MASTIC 10 BOOTS 2 RETURNS

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Miscellaneous Supplies	Infiltration Reduction	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:		

Field Notes:

Client Name: 11011ME-0314

Client ID: 11011ME-0314

Alt. Client ID:

Work Order (Bid Form)

Work Order Name: WO/11011ME-0314

Report Run On: 5/26/2010

DOE Weatherization Assistant

Version 8.5.0

Page 2 of 7

Measure 2 DWH Pipe Insulation				Components				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	DHW Pipe Insulation cost for 10' of wrap	Each	1					
2	Labor	Labor	Each	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 3 DWH Tank Insulation				Components				Inspected	
Comment GAS UNIT LEAVE TOP UNCOVERED									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Hot Water Equipment	DHW Tank Insulation	Each	1					
2	Labor	Labor	Each	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 4 Floor Ins. R-19**Components** F1**Inspected****Comment** 972 SQFT R-19 FLOOR INSULATION☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Floor Insulation - Fiberglass Batts - R-19	SqFt	972	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Measure 5 Attic access (ea)****Components****Inspected****Comment** Block hole and Insulate lid. (R30)☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Other	Attic Access	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Measure 6 CO Monitor is Needed				Components				Inspected <div style="border: 1px solid black; width: 40px; height: 20px; margin: 5px auto;"></div>	
Comment									
				Estimated				Actual	
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety Items	CO monitor	Each	1	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 40px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>
2	Labor	Labor	Each	1	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 40px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>
Other Detail									
<div style="border: 1px solid black; width: 140px; height: 20px;"></div>	<div style="border: 1px solid black; width: 170px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 40px; height: 20px;"></div>	<div style="border: 1px solid black; width: 40px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 40px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>
<div style="border: 1px solid black; width: 140px; height: 20px;"></div>	<div style="border: 1px solid black; width: 170px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 40px; height: 20px;"></div>	<div style="border: 1px solid black; width: 40px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 40px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>
Measure Sub Total:						<div style="border: 1px solid black; width: 70px; height: 20px;"></div>	Sub Total:		<div style="border: 1px solid black; width: 70px; height: 20px;"></div>
Field Notes:									

Measure 7 Fix Improper Venting (Clothes Dryer) > 6 ft. - Stiff pipe				Components				Inspected <div style="border: 1px solid black; width: 40px; height: 20px; margin: 5px auto;"></div>	
Comment									
Vent to Exterior. Replace exsisting will need approx 15 LF stiff pipe and a new vent damper.									
				Estimated				Actual	
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety Items	VENT DRYER	Each	1	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 40px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>
2	Labor	Labor	Each	1	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 40px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>
Other Detail									
<div style="border: 1px solid black; width: 140px; height: 20px;"></div>	<div style="border: 1px solid black; width: 170px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 40px; height: 20px;"></div>	<div style="border: 1px solid black; width: 40px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 40px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>
<div style="border: 1px solid black; width: 140px; height: 20px;"></div>	<div style="border: 1px solid black; width: 170px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 40px; height: 20px;"></div>	<div style="border: 1px solid black; width: 40px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 40px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>	<div style="border: 1px solid black; width: 60px; height: 20px;"></div>
Measure Sub Total:						<div style="border: 1px solid black; width: 70px; height: 20px;"></div>	Sub Total:		<div style="border: 1px solid black; width: 70px; height: 20px;"></div>
Field Notes:									

Measure 8 Install Kitchen Exhaust Fan**Components****Inspected**

Comment Vent to Exterior. Either thru exterior wall or thru attic (roof or gable) Vent existing unit to the outside.

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety Items	Kitchen exhaust fan	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total: **Sub Total:** **Field Notes:****Measure 9 Vapor Barrier Needed
(Basement/Crawlspace)****Components****Inspected**

Comment Use 6 mil plastic.1036 SF. Must extend 6" up all edges .

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety Items	Basement / crawlspace vapor barrier	SqFt	1036	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total: **Sub Total:** **Field Notes:**

Measure 10 Smart Thermostat**Components****Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Heating Equipment	Smart Thermostat	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Work Order Grand Total:****Grand Total:**

Client Name: 11011ME-0314

Client ID: 11011ME-0314

Alt. Client ID:

Work Order (Bid Form)

Work Order Name: WO/11011ME-0314

Report Run On: 5/26/2010

DOE Weatherization Assistant

Version 8.5.0

Page 7 of 7