



# Work Order

## WORK ORDER INFORMATION

**Work Order Name:** WO/Client 50005DE8424/1

**Work Order Type:** Weatherization

**Audit Name:** Audit DE8424

## CLIENT INFORMATION

**Client Name:**

**Address:**

**Client ID:** Client 50005DE8424

**Alt. Client ID:**

## AGENCY INFORMATION

**Agency:** 50005DE

**Agency Phone:** (901) 476-5226

**Address:** P. O. BOX 634, 915 HWY 51 SOUTH  
COVINGTON, TN 38019

**Fax:** (901) 476-5258

**Email Address:** gloria.v.williams@tn.gov

**Agency Contact:** Treadwell, Dwight

**Work Phone:** (901) 274-8336

**Cell Phone:** (865) 335-4834

**Email Address:**

**Company Name & License Number:** \_\_\_\_\_

**Contractor's Signature:** \_\_\_\_\_

## COMMENT

---

**Client Name:**

**Client ID:** Client 50005DE8424

**Alt. Client ID:**

### **Work Order**

**Work Order Name:** WO/Client 50005DE8424/1

**Report Run On:** 5/23/2010

**DOE Weatherization Assistant**

**Version 8.5.0**

**Page 1 of 7**

## Measures

Measure 1 Crawl Space Door Complete with latch						Components		Inspected	
Comment								<input type="checkbox"/>	
#	Material / Labor	Description /Comment	Units	Estimated		Actual			
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Other	Material	Each	1	\$45.00	\$45.00	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1	\$30.00	\$30.00	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
<input type="text"/>							<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>							<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						\$75.00	Sub Total:		<input type="text"/>
Field Notes:									

Measure 2 Infiltration Redctn						Components		Inspected	
Comment								<input type="checkbox"/>	
AIR INFILTRATION MEASURES:									
1. Air Seal Plumbing penetrations									
2. Caulk windows 1-8 - Caulk inside of house and outside for better air sealing									
3. Caulk Doors - Front and Side									
4. Add Doorsweep - Front and side									
5. Install dryer vent									
6. Retape duct 20 ft									
7. Retape return air plenum									
8. Wrap 7 boots - air seal with mastic sealer and tape									
9.									
10.									
#	Material / Labor	Description /Comment	Units	Estimated		Actual			
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
10	Miscellaneous Supplies	Infiltration Reduction	Each	1	\$300.00	\$300.00	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
<input type="text"/>							<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>							<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						\$300.00	Sub Total:		<input type="text"/>
Field Notes:									

Client Name:

Client ID: Client 50005DE8424

Alt. Client ID:

### Work Order

Work Order Name: WO/Client 50005DE8424/1

Report Run On: 5/23/2010

DOE Weatherization Assistant

Version 8.5.0

Page 2 of 7

**Measure 3 DWH Tank Insulation****Components****Inspected****Comment** Water heater located in attic - insulate water heater☐

#	Material / Labor	Description /Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Hot Water Equipment	DHW Tank Insulation	Each	1	\$76.70	\$76.70	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	DHW Tank Insulation	Each	1	\$0.00	\$0.00	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail							<input type="text"/>	<input type="text"/>	<input type="text"/>
							<input type="text"/>	<input type="text"/>	<input type="text"/>
							<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						\$76.70	Sub Total:		<input type="text"/>

**Field Notes:****Measure 4 DWH Pipe Insulation****Components****Inspected****Comment**☐

#	Material / Labor	Description /Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	DHW Pipe Insulation	Each	1	\$22.88	\$22.88	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	DHW Pipe Insulation	Each	1	\$0.00	\$0.00	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
		<input type="text"/>					<input type="text"/>	<input type="text"/>	<input type="text"/>
		<input type="text"/>					<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						\$22.88	Sub Total:		<input type="text"/>

**Field Notes:**

Client Name:

Client ID: Client 50005DE8424

Alt. Client ID:

**Work Order**

Work Order Name: WO/Client 50005DE8424/1

Report Run On: 5/23/2010

DOE Weatherization Assistant

Version 8.5.0

Page 3 of 7

**Measure 5 Floor Ins. R-19****Components** Crawl - 1124 Sq.Ft**Inspected****Comment**☐

#	Material / Labor	Description /Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Floor Insulation - Fiberglass Batts - R-19	SqFt	1124	\$0.92	\$1,034.08	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>

<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:** \$1,034.08**Sub Total:****Field Notes:****Measure 6 Attic Ins. R-38****Components** 1124 Sq.ft**Inspected****Comment**☐

#	Material / Labor	Description /Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Attic Insulation - Blown Cellulose - R-38	SqFt	1124	\$0.83	\$932.92	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>

<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:** \$932.92**Sub Total:****Field Notes:**

Client Name:

Client ID: Client 50005DE8424

Alt. Client ID:

**Work Order**

Work Order Name: WO/Client 50005DE8424/1

Report Run On: 5/23/2010

DOE Weatherization Assistant

Version 8.5.0

Page 4 of 7

**Measure 7 Storm Windows****Components** Back,Front,North**Inspected****Comment**

#	Material / Labor	Description /Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Windows	Storm Window	SqFt	74.67	\$0.00	\$0.00	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Storm Window	SqFt	74.67	\$0.00	\$0.00	<input type="text"/>	<input type="text"/>	<input type="text"/>
3	Other	Storm Window	Each Window	6	\$119.01	\$714.06	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail****Measure Sub Total:** \$714.06**Sub Total:****Field Notes:****Measure 8 CO Monitor is Needed****Components****Inspected****Comment**

#	Material / Labor	Description /Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety Items	CO monitor	Each	1	\$40.00	\$40.00	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Hour	1	\$20.00	\$20.00	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail****Measure Sub Total:** \$60.00**Sub Total:****Field Notes:**

Client Name:

Client ID: Client 50005DE8424

Alt. Client ID:

**Work Order**

Work Order Name: WO/Client 50005DE8424/1

Report Run On: 5/23/2010

DOE Weatherization Assistant

Version 8.5.0

Page 5 of 7

**Measure 9 Vapor Barrier Needed  
(Basement/Crawlspace)****Components****Inspected****Comment**

#	Material / Labor	Description /Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety Items	Basement / crawlspace vapor barrier	Each	1	\$0.00	\$0.00	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Hour	1	\$0.00	\$0.00	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>

<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:** \$0.00**Sub Total:****Field Notes:****Measure 10 Vent (2) Bathroom Exhaust Fans - out  
of attic****Components****Inspected****Comment**

#	Material / Labor	Description /Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety Items	Equipment	Each	1	\$900.00	\$900.00	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Hour	1	\$99.00	\$99.00	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>

<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:** \$999.00**Sub Total:****Field Notes:**

Client Name:

Client ID: Client 50005DE8424

Alt. Client ID:

**Work Order**

Work Order Name: WO/Client 50005DE8424/1

Report Run On: 5/23/2010

DOE Weatherization Assistant

Version 8.5.0

Page 6 of 7

**Measure 11 Vented Vent-A-Hood to Include Firdown  
& Receptacle****Components****Inspected****Comment**

#	Material / Labor	Description /Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety Items	Material	Each	1	\$420.00	\$420.00	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1	\$280.00	\$280.00	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>

<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:** \$700.00**Sub Total:****Field Notes:****Work Order Grand Total:** \$4,914.64**Grand Total:**

Client Name:

Client ID: Client 50005DE8424

Alt. Client ID:

**Work Order**

Work Order Name: WO/Client 50005DE8424/1

Report Run On: 5/23/2010

DOE Weatherization Assistant

Version 8.5.0

Page 7 of 7