



# Work Order (Bid Form)

## WORK ORDER INFORMATION

**Work Order Name:** WO/15015SE-3111/1  
**Work Order Type:** Weatherization  
**Audit Name:** 15015SE-3111Audit (7)

## CLIENT INFORMATION

**Client Name:** **Address:**  
**Client ID:** 15015SE-3111 Whitwell, TN 37397  
**Alt. Client ID:** Marion

## AGENCY INFORMATION

**Agency:** Southeast Tennessee Resource Agency **Agency Phone:** 423-9492 x191  
**Address:** 312 Resource Rd **Fax:** (423) 949-4023  
Dunlap, TN 37327 **Email Address:**  
**Agency Contact:** Self, Philip **Work Phone:**  
**Cell Phone:**  
**Email Address:**

**Company Name & License Number:** \_\_\_\_\_

**Contractor's Signature:** \_\_\_\_\_

## COMMENT

1970's site built home.

## Measures

Measure 1 Install pressure relief piping				Components			Inspected		
Comment 8' of 1" diameter pressure relief piping..							<input type="checkbox"/>		
				Estimated			Actual		
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
10	Unspecified	Install 8' of pressure relief piping to the outside of the house.	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:		<input type="text"/>
Field Notes:									

Measure 2 Floor Ins. R-19				Components B1			Inspected		
Comment							<input type="checkbox"/>		
				Estimated			Actual		
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Floor Insulation - Fiberglass Batts - R-19	SqFt	1306	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:		<input type="text"/>
Field Notes:									

Client Name:

Client ID: 15015SE-3111

Alt. Client ID: Marion

### Work Order (Bid Form)

Work Order Name: WO/15015SE-3111/1

Report Run On: 4/14/2010

DOE Weatherization Assistant

Version 8.6.0

Page 2 of 5

**Measure 3 DWH Pipe Insulation****Components****Inspected****Comment** 10' of 1" insulation wrap.☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	DHW Pipe Insulation Includes labor cost. All corners must be cut properly. Refer to Appendix A- Standards for Weatherization Materials and Southeast Field Guide.	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	DHW Pipe Insulation	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
3	Other	DHW Pipe Insulation	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:****Sub Total:****Field Notes:****Measure 4 Attic Ins. R-30****Components** AT1**Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Attic Insulation - Blown Cellulose - R-30	SqFt	1306	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<b>Other Detail</b>									
<input type="text"/>		<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>		<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<b>Measure Sub Total:</b>					<input type="text"/>		<b>Sub Total:</b>		
							<input type="text"/>		

**Field Notes:**

Client Name:

Client ID: 15015SE-3111

Alt. Client ID: Marion

**Work Order (Bid Form)**

Work Order Name: WO/15015SE-3111/1

Report Run On: 4/14/2010

DOE Weatherization Assistant

Version 8.6.0

Page 3 of 5

**Measure 5 CO Monitor is Needed****Components****Inspected**

**Comment** Refer to Attachment A- Standards for Weatherization Materials and Southeast Field Guide.

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	CO monitor Refer to Attachment A- Standards for Weatherization Materials and Southeast Field Guide.	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<b>Other Detail</b>									
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<b>Measure Sub Total:</b>						<input type="text"/>	<b>Sub Total:</b>	<input type="text"/>	

**Field Notes:****Measure 6 Replace Gas stove****Components****Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
10	Unspecified	Replace a GEXL44 4 burner with oven gas stove.	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<b>Other Detail</b>									
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<b>Measure Sub Total:</b>						<input type="text"/>	<b>Sub Total:</b>	<input type="text"/>	

**Field Notes:**

Client Name:

Client ID: 15015SE-3111

Alt. Client ID: Marion

**Work Order (Bid Form)**

Work Order Name: WO/15015SE-3111/1

Report Run On: 4/14/2010

DOE Weatherization Assistant

Version 8.6.0

Page 4 of 5

**Measure 7 Vapor Barrier Needed  
(Basement/Crawlspace)**

**Components**

**Inspected**

**Comment** Must be 6 mil poly. Must be installed 100% of crawlspace with 6" turned up all walls and support piers. Must be securely fastened. Must be cleated down to earth. Must be secured at all seams. Refer to Attachment A- Standards for Weatherization Materials and Southeast Field Guide.

☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety	Basement /Crawlspace Vapor Barrier	SqFt	1436	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Each	1436	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Other Detail**

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

**Measure Sub Total:**

**Sub Total:**

**Field Notes:**

**Work Order Grand Total:**

**Grand Total:**

Client Name:

Client ID: 15015SE-3111

Alt. Client ID: Marion

**Work Order (Bid Form)**

Work Order Name: WO/15015SE-3111/1

Report Run On: 4/14/2010

DOE Weatherization Assistant

Version 8.6.0

Page 5 of 5