



Work Order (Bid Form)

WORK ORDER INFORMATION

Work Order Name: WO/20002BR0168/1

Work Order Type: Weatherization

Audit Name: 20002BR0168 Audit

CLIENT INFORMATION

Client Name:

Address:

Client ID: 20002BR0168

Alt. Client ID: Bradley

AGENCY INFORMATION

Agency: Bradley-Cleveland CSA

Agency Phone:

Address: P. O. Box 3297

Fax:

Cleveland, TN 37320

Email Address:

Agency Contact: Godwin, Keith

Work Phone:

Cell Phone: (865) 437-7772

Email Address: godwin.wx@bellsouth.net

Company Name & License Number: _____

Contractor's Signature: _____

COMMENT

1 1/2 story house. Main section built in 1950's. 2-story addition built (est) 1980's

Client Name:

Client ID: 20002BR0168

Alt. Client ID: Bradley

Work Order (Bid Form)

Work Order Name: WO/20002BR0168/1

Report Run On: 5/27/2010

DOE Weatherization Assistant

Version 8.5.0

Page 1 of 6

Measures

Measure 1 Infiltration Redctn				Components			Inspected		
Comment							<input type="checkbox"/>		
1. seal plumbing at both the main bath and kitchen.									
2. D-5 (top of stairs) = add W/S and install door trim & caulk.									
3. D-1 & D-2 = W/S and caulk interior.									
4. 100 ft of caulk baseboard (see owner for locations)									
5. Seal plumbing at the waterheater, both ceiling and floors.									
#	Material / Labor	Description / Comment	Units	Estimated		Actual			
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
10	Miscellaneous Supplies	Infiltration Reduction	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:		<input type="text"/>
Field Notes:									

Measure 2 User-Spec Ceiling R				Components A1			Inspected		
Comment							<input type="checkbox"/>		
install blocking around the HVAC system and drop down access. Install insulated box, that is Hinged and chained(to stay open), at the access.									
Owner to remove some storage.									
#	Material / Labor	Description / Comment	Units	Estimated		Actual			
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Attic Insulation - Blown Cellulose - R-19	SqFt	720	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Miscellaneous Supplies	Added Misc Cost - Blown Cellulose - R-19	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:		<input type="text"/>
Field Notes:									

Measure 3 User-Spec Ceiling R**Components** A2**Inspected****Comment** Insulate the upstairs. Install attic access.☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Attic Insulation - Blown Cellulose - R-19	SqFt	320	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Miscellaneous Supplies	Added Misc Cost - Blown Cellulose - R-19	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Measure 4 DWH Pipe Insulation****Components****Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	DHW Pipe Insulation cost for 10' of wrap	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	DHW Pipe Insulation	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Client Name:

Client ID: 20002BR0168

Alt. Client ID: Bradley

Work Order (Bid Form)

Work Order Name: WO/20002BR0168/1

Report Run On: 5/27/2010

DOE Weatherization Assistant

Version 8.5.0

Page 3 of 6

Measure 5 Refrigerator Rplcmnt**Components****Inspected****Comment** dispose of the existing.☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
10	Refrigerators	- 20 Cf Energy Star (basic white model)	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Measure 6 Window Sealing****Components** WD1,2**Inspected****Comment** 2 windows under the French door.☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Windows	Window Sealing	Each Window	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
		Caulking Interior / Exterior							
2	Labor	Window Sealing	Each Window	2	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:**

Client Name:

Client ID: 20002BR0168

Alt. Client ID: Bradley

Work Order (Bid Form)

Work Order Name: WO/20002BR0168/1

Report Run On: 5/27/2010

DOE Weatherization Assistant

Version 8.5.0

Page 4 of 6

Measure 7 CO Monitor is Needed				Components				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety Items	CO monitor	Each	1					
2	Labor	Labor	Hour	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 8 Fix Improper Venting (Clothes Dryer)				Components				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety Items	Equipment	Each	1					
2	Labor	Labor	Hour	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 9 Fix Improper Venting of Bathroom Exhaust Fan**Components** Main Bath Exhaust**Inspected**☐**Comment** Vent EXISTING Fan to the Exterior.

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety Items	Equipment	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
		use dryer vent price							
2	Labor	Labor	Hour	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:		
						<input type="text"/>			

Field Notes:**Measure 10 PressureRelief Piping Needed****Components****Inspected**☐**Comment**

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety Items	Pressure relief piping	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Hour	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:		
						<input type="text"/>			

Field Notes:**Work Order Grand Total:****Grand Total:**

Client Name:

Client ID: 20002BR0168

Alt. Client ID: Bradley

Work Order (Bid Form)

Work Order Name: WO/20002BR0168/1

Report Run On: 5/27/2010

DOE Weatherization Assistant

Version 8.5.0

Page 6 of 6