



Work Order (Bid Form)

WORK ORDER INFORMATION

Work Order Name: WO/Client 50005DE8491/1

Work Order Type: Weatherization

Audit Name: Audit DE8491

CLIENT INFORMATION

Client Name:

Address:

Client ID: Client 50005DE8491

Alt. Client ID:

AGENCY INFORMATION

Agency: 50005DE

Agency Phone: (901) 476-5226

Address: P. O. BOX 634, 915 HWY 51 SOUTH
COVINGTON, TN 38019

Fax: (901) 476-5258

Email Address: gloria.v.williams@tn.gov

Agency Contact: Treadwell, Dwight

Work Phone: (901) 274-8336

Cell Phone: (865) 335-4834

Email Address:

Company Name & License Number: _____

Contractor's Signature: _____

COMMENT

Client Name:

Client ID: Client 50005DE8491

Alt. Client ID:

Work Order (Bid Form)

Work Order Name: WO/Client 50005DE8491/1

Report Run On: 5/23/2010

DOE Weatherization Assistant

Version 8.5.0

Page 1 of 4

Measures

Measure 1 Infiltration Redctn

Components

Inspected

Comment AIR INFILTRATION MEASURES:

1. Wrap all boots & return air duct (7)
2. Caulk all windows 1-10 - on the inside and outside of house
3. Weatherstrip Doors -Front, side, back
4. Doorsweep - Back and side doors
5. Caulk Front and back doors
6. Air Seal Plumbing penetraions - kitchen - bathroom and laundry

☐

#	Material / Labor	Description / Comment	Units	Estimated		Actual			
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
10	Miscellaneous Supplies	Infiltration Reduction	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
					<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
					<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:		<input type="text"/>

Field Notes:

Measure 2 DWH Tank Insulation

Components

Inspected

Comment

☐

#	Material / Labor	Description / Comment	Units	Estimated			Actual		
				Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Hot Water Equipment	DHW Tank Insulation	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	DHW Tank Insulation	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Other Detail									
					<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
					<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
Measure Sub Total:						<input type="text"/>	Sub Total:		<input type="text"/>

Field Notes:

Client Name:

Client ID: Client 50005DE8491

Alt. Client ID:

Work Order (Bid Form)

Work Order Name: WO/Client 50005DE8491/1

Report Run On: 5/23/2010

DOE Weatherization Assistant

Version 8.5.0

Page 2 of 4

Measure 3 DWH Pipe Insulation				Components				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	DHW Pipe Insulation	Each	1					
2	Labor	DHW Pipe Insulation	Each	1					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 4 Attic Ins. R-38				Components 960 sq.ft				Inspected	
Comment									
				Estimated		Actual			
#	Material / Labor	Description / Comment	Units	Qty	Unit Cost	Total	Qty	Unit Cost	Total
1	Insulation	Attic Insulation - Blown Cellulose - R-38	SqFt	960					
Other Detail									
Measure Sub Total:							Sub Total:		
Field Notes:									

Measure 5 Storm Windows**Components** Back,North,Front**Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Windows	Storm Window	SqFt	120	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Storm Window	SqFt	120	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
3	Other	Storm Window	Each Window	10	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Measure 6 CO Monitor is Needed****Components****Inspected****Comment**☐

#	Material / Labor	Description / Comment	Units	Qty	Estimated		Actual		
					Unit Cost	Total	Qty	Unit Cost	Total
1	Health and Safety Items	CO monitor	Each	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
2	Labor	Labor	Hour	1	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Other Detail

<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>
<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>	<input type="text"/>

Measure Sub Total:**Sub Total:****Field Notes:****Work Order Grand Total:****Grand Total:**

Client Name:

Client ID: Client 50005DE8491

Alt. Client ID:

Work Order (Bid Form)

Work Order Name: WO/Client 50005DE8491/1

Report Run On: 5/23/2010

DOE Weatherization Assistant

Version 8.5.0

Page 4 of 4