Work Order (Bid Form)

WORK ORDER INFORMATION

Work Order Name:
Work Order Type: Weatherization
Audit Name: MADISON

CLIENT INFORMATION

Client Name:
Client ID:
Alt. Client ID: 16016SW-0771

Address:

AGENCY INFORMATION

Agency: SWHRA
Address: 1574 White AVE
Henderson, TN

Agency Phone: (731) 989-5111
Fax:
Email Address:

Agency Contact: Murley, Rickey

Work Phone:
Cell Phone:
Email Address:

Company Name & License Number: _____

Contractor's Signature: _____

COMMENT

NOTICE: CERTIFIED FIRM/ RENOVATOR REQUIRIED

All work performed and material must meet all requirements as stated in the Southeast Weatherization Field Guide. It is the contractor's responsibility to pull all necessary permits required for the town or county where the work is being performed. No change order work shall be done until the change order has been approved and signed. If heater is required no air sealing should be done before heater is installed.
731-424-3807

Measures

Measure 1 **Infiltration Redctn** — **Components** — **Inspected** ☐

Comment

#	Material / Labor	Description / Comment	Units	Estimated Qty	Estimated Unit Cost	Estimated Total	Actual Qty	Actual Unit Cost	Actual Total
1	Construction Materials/Hardware	Seal crown molding in living room, Seal exhaust vent over cook stove, Seal wall and pipe under kitchen sink, Seal beam from bar to kitchen area both sides	Each	1					
2	Labor	Labor	Hour						
3	Construction Materials/Hardware	Seal crown molding and corners in den, Seal corners in master bedroom closet and brick to wood, Seal door jam to master bath and seal pipes under vanity	Each	1					
4	Labor	Labor	Hour						
5	Construction Materials/Hardware	Seal pipes under hall bath vanity, Repair light fixture in hall bath and pipes in closet	Each	1					
6	Labor	Labor	Hour						
7	Construction Materials/Hardware	Mastic duct boots and joints	Each	1					
8	Labor	Labor	Hour						

Other Detail

Measure Sub Total: ☐ **Sub Total:** ☐

Field Notes:

Measure 2 DWH Pipe Insulation

Components | **Inspected**

Comment

#	Material / Labor	Description / Comment	Units	Estimated Qty	Estimated Unit Cost	Estimated Total	Actual Qty	Actual Unit Cost	Actual Total
1	Insulation	DHW Pipe Insulation	Each	1					
2	Labor	Labor	Each	1					

Other Detail

Measure Sub Total: **Sub Total:**

Field Notes:

Measure 3 Attic Ins. R-30

Components A1 | **Inspected**

Comment

#	Material / Labor	Description / Comment	Units	Estimated Qty	Estimated Unit Cost	Estimated Total	Actual Qty	Actual Unit Cost	Actual Total
1	Insulation	Attic Insulation - Blown Cellulose - Add 10 inches	SqFt	1444					
2	Labor	Labor	Hour	1444					
3	Construction Materials/Hardware	Install new pull down stairs	Each	1					
4	Labor	Labor	Hour						

Other Detail

Measure Sub Total: **Sub Total:**

Field Notes:

Measure 4 DWH Tank Insulation

Components | **Inspected** ☐

Comment

#	Material / Labor	Description / Comment	Units	Estimated Qty	Estimated Unit Cost	Estimated Total	Actual Qty	Actual Unit Cost	Actual Total
1	Hot Water Equipment	DHW Tank Insulation	Each	1					
2	Labor	Labor	Each	1					

Other Detail

Measure Sub Total: ☐ **Sub Total:** ☐

Field Notes:

Measure 5 CO Monitor is Needed

Components | **Inspected** ☐

Comment

#	Material / Labor	Description / Comment	Units	Estimated Qty	Estimated Unit Cost	Estimated Total	Actual Qty	Actual Unit Cost	Actual Total
1	Health and Safety Items	CO monitor	Each	1					
2	Labor	Labor	Hour	1					

Other Detail

Measure Sub Total: ☐ **Sub Total:** ☐

Field Notes:

Measure 6 Practice Lead Safe Weatherization

Components | **Inspected**

Comment

#	Material / Labor	Description / Comment	Units	Estimated Qty	Estimated Unit Cost	Estimated Total	Actual Qty	Actual Unit Cost	Actual Total
1	Health and Safety Items	Equipment	Each	1					
2	Labor	Labor	Hour	1					

Other Detail

Measure Sub Total: **Sub Total:**

Field Notes:

Measure 7 PressureRelief Piping Needed

Components | **Inspected**

Comment

#	Material / Labor	Description / Comment	Units	Estimated Qty	Estimated Unit Cost	Estimated Total	Actual Qty	Actual Unit Cost	Actual Total
1	Health and Safety Items	Pressure relief piping	Each	1					
2	Labor	Labor	Hour	1					

Other Detail

Measure Sub Total: **Sub Total:**

Field Notes:

Work Order Grand Total: **Grand Total:**