



**STATE OF TENNESSEE  
DEPARTMENT OF TRANSPORTATION  
DESIGN DIVISION  
NASHVILLE, TENNESSEE 37243-0348**

**INSTRUCTIONAL BULLETIN NO. 06-18**

**Regarding Letting Schedules (2007)**

Attached to this bulletin is the tentative 2007 letting schedule with a chart showing dates to be met for various activities.

Instructional Bulletin 05-23 should be voided after the December 8, 2006 letting.

---

Jeff C. Jones, Civil Engineering Director  
Design Division

June 27, 2006  
JCJ:MJA:mja  
Attachment

## 2007 LETTING SCHEDULE

ACTIVITY	FEDERAL OR STATE PROJECT	LETTING Feb 2	LETTING Mar 16	LETTING Apr 27	LETTING Jun 1	LETTING Jul 13	LETTING Aug 31	LETTING Oct 19	LETTING Dec 7	WEEKS BEFORE LETTING
TDOT Design Manager verifies <b>all</b> deliverables have been received to allow completion of plans in accordance with the roadway design checklist	FED-AID	Aug 30	Oct 11	Nov 22	Dec 27	Feb 7	Mar 28	May 16	Jul 3	22-1/2
	STATE	Sep 15	Oct 27	Dec 8	Jan 12	Feb 23	Apr 13	Jun 1	Jul 20	20
<b>TDOT Design Manager</b> schedules and distributes prints for construction field review	FED-AID	Sep 29	Nov 10	Dec 21	Jan 26	Mar 9	Apr 27	Jun 15	Aug 3	18
	STATE	Oct 13	Nov 22	Jan 5	Feb 9	Mar 23	May 11	Jun 29	Aug 17	16
<b>Consultant</b> furnishes final roadway plans w/estimate to Design Division for review and checking	FED-AID	Oct 25	Dec 6	Jan 17	Feb 21	Apr 4	May 23	Jul 11	Aug 29	14 1/2
	STATE	Nov 10	Dec 21	Feb 2	Mar 9	Apr 20	Jun 8	Jul 27	Sep 14	12
<b>Regional ROW Office</b> submits "removal of structures" letter to the Design Division or Regional Design Office	FED-AID	Nov 1	Dec 13	Jan 24	Feb 28	Apr 11	May 30	Jul 18	Sep 5	13 1/2
	STATE	Nov 17	Dec 28	Feb 9	Mar 16	Apr 27	Jun 15	Aug 3	Sep 21	11
<b>Consultant</b> furnishes Structures Division final structure plans w/estimate for review and checking	FED-AID	Nov 8	Dec 20	Jan 31	Mar 7	Apr 18	Jun 6	Jul 25	Sep 12	12-1/2
	STATE	Nov 22	Jan 5	Feb 16	Mar 23	May 4	Jun 22	Aug 10	Sep 28	10
<b>Regional Utility Engineer</b> furnishes Estimating and Bid Analysis Office w/utility plans (mylar only)	FED-AID	Nov 15	Dec 27	Feb 7	Mar 14	Apr 25	Jun 13	Aug 1	Sep 19	11-1/2
	STATE	Dec 1	Jan 12	Feb 23	Mar 30	May 11	Jun 29	Aug 17	Oct 5	9
<b>Design Division or Reg. Design Office</b> begins "in house" checking of final Roadway Plans prior to turn-in for letting	FED-AID	Nov 15	Dec 27	Feb 7	Mar 14	Apr 25	Jun 13	Aug 1	Sep 19	11-1/2
	STATE	Dec 1	Jan 12	Feb 23	Mar 30	May 11	Jun 29	Aug 17	Oct 5	9
<b>Design Division or Reg. Design Office</b> submits final roadway plans w/estimate to the Estimating and Bid Analysis Office	FED-AID	Nov 29	Jan 10	Feb 21	Mar 28	May 9	Jun 27	Aug 15	Oct 3	9-1/2
	STATE	Dec 15	Jan 26	Mar 9	Apr 13	May 25	Jul 13	Aug 31	Oct 19	7
<b>Structures Division</b> submits final structure plans with estimate to the Estimating and Bid Analysis Office	FED-AID	Nov 29	Jan 10	Feb 21	Mar 28	May 9	Jun 27	Aug 15	Oct 3	9-1/2
	STATE	Dec 15	Jan 26	Mar 9	Apr 13	May 25	Jul 13	Aug 31	Oct 19	7
<b>Estimating and Bid Analysis Office</b> submits final plans to the Construction Division, Contracts & Specifications Office	FED-AID	Dec 6	Jan 17	Feb 28	Apr 4	May 16	Jul 3	Aug 22	Oct 10	8-1/2
	STATE	Dec 20	Feb 2	Mar 16	Apr 20	Jun 1	Jul 20	Sep 7	Oct 26	6